Installation record — ALIMA Simply

To be filled in and signed by the installer for each vehicle, then kept with the configuration file.
Send to contact@cb-alima.fr within 10 days of installation: condition of the 2-year warranty.

1. Identification

Installing company

Technician

Installation date

Registration number

Vehicle make and model

VIN

Board serial number

Firmware version

Name of the exported configuration file

2. Connections and fuses

Circuit	Connected function	Load (W)	Fuse (A)	Cable (mm²)
Power supply	Board power supply		2	
SORTIE 1	Left turn signal			
SORTIE 2	Right turn signal			
SORTIE 3				
SORTIE 4				
SORTIE 5				
SORTIE 6				

3. Checks before handing over the vehicle

- ☐ Wiring checked: no pinched or stripped cable, no contact with hot or moving parts
- ☐ Connections soldered or crimped and insulated, no self-stripping connectors
- ☐ All fuses fitted with the correct rating, as close as possible to the source
- ☐ Each ENTRÉE (1 to 4) triggers the correct function with its switch
- ☐ Each SORTIE controls the correct load and nothing else (application output test)
- ☐ ENTRÉE 12 V (feux): the function responds correctly with lights on, then off
- ☐ The vehicle's original control still works and keeps priority
- ☐ No warning light on the dashboard, no abnormal battery drain when parked
- ☐ Tests stationary with engine running, then road test, carried out by the installer
- ☐ Configuration exported and kept with this record
- ☐ Operation and limits explained to the customer, manual handed over

4. Remarks

5. Validation

Name and position of signatory

Date

Signature and company stamp

CB ALIMA · Clément BILQUE, sole trader (EI) · Tel.: +33 6 95 68 69 56 · contact@cb-alima.fr · cb-alima.fr
ALIMA Simply installation record, version 2026-10 · © 2026 CB ALIMA — All rights reserved